

COMPLETION REPORT

1. Name of Work : Improve kerbs to Roads @ Virudhunagar layout in ward 20, 14
2. Sanctioned Estimate No. & Dt : EE/00/TJ/149/14-15 Dt: 29/10/14
3. Head of Account which is Chargeable : EE/00/100/11/15-16 Dt: 15/11/14
4. Work Order No. & Dt
5. Name of Contractor : Sri N R Mahesh
- 6a. Time stipulated for completion of work : -
- b. Delay in execution of work : -
7. Measurement recorded in : M.B. No. 3414/14-15
8. Check measurement of the Asst. : M.B. No. 3414/14-15
9. Asst. Exe. Eng. / Exe. Eng : :
Name of the Office / Official : :
incharge of the work : :
10. a) Asst. Engineer : MANJUNATH
b) Asst. Exe. Engineer : RANJASRAMY,

Page No. 341330 to 36

Page No. 341330 to 36

Sanctioned estimated amount	Amount claimed as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
18,00,000=00	17,65,170=00	-	34,830.001

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement

ASST. ENGINEER

W-14

EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE SUB DIVISION

Dasarahalli Zone, Bangalore

ACCOUNTS SUPTD. (